

# Installation and commissioning

### General

These check lists are to be filled out for each installation.

**WARNING:** Where short circuit currents are required, follow AS/NZS 5033 Appendix D for the steps that shall be undertaken to measure the short circuit current safely.

**NOTE:** Some projects require that short circuit currents are recorded as part of the contractual commissioning; otherwise a record of the actual operating current of each string is sufficient. This could be done by using the meter on the inverter or by using a clamp meter when the system is operational.

#### Insulation resistance measurement

**WARNING:** PV array dc circuits are live during daylight and, unlike a conventional ac circuit, cannot be isolated before performing this test. Follow AS/NZS 5033 Appendix D4 for the steps that shall be undertaken to measure the insulation resistance safely.

## Installation and commissioning sample

See

Appendix 1 Checks and Certification

Appendix 2 Signage

Appendix 3 Insulation

## Appendix 1 Checks and Certification

INSTALLATION DETAILS			
Address of installation:			
PV module manufacturer and			
model number:			
Number of modules in series in a		Number of strings in	
string:		parallel in PV array:	
Inverter manufacturer and model			
number:			1
Number of inverters:		Number of MPPTs:	
PV ARRAY			
PV array tilt		PV array orientation	
	°		°
Array frame is certified to	Yes / No	Array frame is installed to	Yes / No
AS1170.2 for installation location		manufacturer's instructions	
No galvanically dissimilar metals		Roof penetrations are suitably	
are in contact with the array	Yes / No	sealed and weatherproofed	Yes / No
frames or supports			
PV wiring losses are less than 3%		Where PV array comprises	
at the maximum current output of	Yes / No	multiple strings, string	Yes / No
the array		protection has been provided	
Wiring is protected from	Yes / No	Weatherproof PV array	Yes / No
mechanical damage and is	res / no	isolator mounted	res / No
appropriately supported		adjacent to the array	
LV DC and AC INSTALLATION			
All low voltage wiring has been		All wiring has been tested and	
installed by a licensed electrical	Yes / No	approved by qualified	Yes / No
tradesperson		electrical tradesperson	
INVERTER			
PV array isolator mounted		Isolator is mounted on output	
adjacent to the inverter	Yes / No	of the inverter (where	Yes / No
	(RatingV	required)	
	Adc)		
Lockable AC circuit breaker		Inverter is installed as per	
mounted within the switchboard to	Vec / Ne	manufacturer's	Vec / N-
act as the inverter main switch for	Yes / No	specification	Yes / No
the PV/inverter system	(Rating		
Invertor appage gupphing power	A)	Inverter does not resume	
Inverter ceases supplying power within two seconds of a loss of AC		supplying power until mains	
mains	Yes / No	have been present for more	Yes / No
mains		than 60 seconds.	
		than 00 3000hd3.	

	ECK					
	ecord a description of the	•				
circuit checked in		·				Yes / No
	ring, sub-array and array	cables				Yes / No
	arth connections (includin		ame)			Yes / No
SYSTEM CHECK		<u> </u>	/			
WARNING:						
	REVERSED AND CONN					
· IF POLARITY IS	REVERSED AT THE IN	VERTER D	AMAGE N	IAY OCCUI	R TO	THE INVERTER.
				Shor	t	
		Polarity	Voltage			Operating Current
				Curre	nt	
String 1			١		Α	A
String 2			١		A	A
String 3			١		A	A
String 4			١		Α	A
Sub-arrays where	required		١		A	A
	ray switch-disconnector		\		A	A
Irradiance at time	of recording the current			V	//m2	W/m2
	SISTANCE MEASUREM for minimum values of arth	-	resistance	e)		ΜΩ
Array negative to						MΩ
INSTALLER INFO		1				
CEC Accredited in	nstaller's					
name:						
CEC Accreditation	number:					
I verify that the above system has been installed to all relevant standards						
Signed:			Date:			
CEC Accredited D	esigner's name:					
Licensed electricia						
(where applicable,	, e.g. LV work)					
Electrician's licence	ce number:					
Signed:			Date:			

IGNAGE (AS4777)	
WARNING DUAL SUPPLY ISOLATE BOTH NORMAL AND SOLAR SUPPLIES BEFORE WORKING ON THIS SWITCHBOARD	On switchboard to which inverter is directly connected Yes / No
NORMAL SUPPLY MAIN SWITCH	is permanently fixed at the main switch Yes / Ne
SOLAR SUPPLY MAIN SWITCH	is permanently fixed at the solar main switch Yes / No
WARNING DUAL SUPPLY ISOLATE SOLAR SUPPLY AT DISTRIBUTION BOARD DB01	If the solar system is connected to a distribution board then the following sign is located on main switchboard and all intermediate distribution boards
INVERTER LOCATION	Where the inverter is not adjacent to the main switchboard, location information is provided
IGNAGE (AS/NZS 5033)	
WARNING HAZARDOUS D.C. VOLTAGE	Is permanently fixed on array junction boxes (black on yellow)
SOLAR ARRAY ON ROOF Open Circuit VoltageV Short Circuit CurrentA	Fire emergency information is permanently fixed on the main switchboard and/or meter box (if not installed together)
PV ARRAY D.C. ISOLATOR	PV DC isolation is clearly identified Yes / No

WARNING MULTIPLE D.C. SOURCES TURN OFF ALL D.C. ISOLATORS TO ISOLATE EQUIPMENT	Is placed adjacent to the inverter when multiple isolation/ disconnection devices are used that are not ganged together	Yes / No
SOLAR	Exterior surface of wiring enclosures labelled 'SOLAR'	Yes / No
Shutdown procedure is permanently fixed at inverter and/or on main switchboard	Any other signage as required by the local electricity distributor	Yes / No

# Appendix 3 Insulation

Minimum insulation resistance

System voltage (Vdc x1.25)	Test Voltage	Minimum insulation resistance MΩ
<120	250	0.5
120-500	500	1
>500	1000	1